

Digitized by the Internet Archive in 2012





LETTER

FROM THE

"ADA \$102.7

Secretary of the Treasury,

ACCOMPANYING THE COPY OF A LETTER

FROM THE

Commissioners of the City of Washington,

IN THE

DISTRICT OF COLUMBIA,

AND SUNDRY STATEMENTS MARKED

A, B, C, D AND E,

EXHIBITING A VIEW OF THE (RECEIPTS AND EXPENDITURES) 2

ALSO,

OF THE PROGRESS AND STATE OF THE BUSINESS, AND OF THE FUNDS UNDER THEIR ADMINISTRATION,

FROM THE 18th OF MAY, 1790, TO THE 18th OF NOVEMBER FOLLOWING.


11th DECEMBER, 1798.
ORDERED TO LIE ON THE TABLE.

PHILADELPHIA:

PRINTED BY JOHN WARD FENNO, No. 119 CHESNUT-STREET.

1798.

2417



TREASURY DEPARTMENT,

DECEMBER 11th, 1798.

SIR,

IN obedience to the act entitled "An Act authorizing a loan for the use of the City of Washington, in the District of Columbia, and for other purposes therein mentioned," I have the honor to transmit herewith a copy of a letter from the Commissioners of said City, with sundry documents marked A, B, C, D and E, exhibiting a view of the Receipts and Expenditures of all monies entrusted to them; and also of the progress and state of the business, and of the funds under their administration, from the 18th of May, 1798, to the 18th of November following.

I have the honor to be,

Most respectfully,

Sir,

Your most obedient Servant,

OLIVER WOLCOTT.

The Honorable the Speaker of the House of Representatives.

WASHINGTON, 20th November, 1798.

SIR,

AGREEABLY to the act of Congress, entitled "An Act authorizing a loan for the use of the City of Washington, in the District of Columbia, and for other purposes therein mentioned," we transmit to you a statement of our accounts, and the progress of the public buildings, from the 18th of May last, to the 18th instant. Since our last return, we have contracted for, and commenced the building of one of the executive offices, agreeably to the plan approved by the late President. The contractor has engaged to complete this building, except plastering and painting, by the first of November, 1799, and to finish it by the first of July, 1800, for the sum of thirty-nine thousand five hundred and eleven dollars, and has given sufficient sureties for the punctual performance of his contract.

We have the honor to be,

With much respect,

Sir,

Your most obedient Servants,

(Signed)

GUSTAVUS SCOTT,

IVILLIAM THORNTON,

ALEXANDER WHITE.

Secretary of the }
Treasury.

(A.)

1 CCOUNT of Receipts and Expenditures by the Commissioners of the Federal Buildings in the City of Washington, District of Columbia, from the 18th May; 1798, to the 18th November, 1798.

7	•		
		77	

Dr.	uumvia, j	romi the 18	8th May, 1798, to the 18th November, 1	1798.	
RECEIPTS.			EXPENDITURES.		$\mathbf{C}_{\mathbb{R}_{+}}$
For lots fold prior to the act of Congrel's au-		Dols. Cts.	ON CAPITOL—		Dols. Cts
thorifing a loan for the use of the City of			For wages of superintendent, artificers, and labourers,	,245 80	
Washington, Lots fold fince the said act of Congress,	2,834 28 1,530 18		Timber, plank, feantling and feaffold poles, 6	,634 55	
130ts forti files the file are of conference	-	4,364 46		1495 38	
On loan from the United States, in part, Loan from the Bank of Columbia,	30,000 00		Bricks,	,060 58 573 24	
Loan from the Bank of Alexandria,	3,000 00		Hauling materials, Freight and wharfage for materials and pro-	917 72	
Loan from the State of Maryland of fix			visions,	80 54	
pr. cent flock of the United States, being for part of faid flock fold,	6,000 00		Lime and fand,	251 36	
		45,000 00	White-lead, oil, paints and brufhes, Freeftone,	330 48	
For interest on stock borrowed of the State of Maryland,		1,561 02	Rope,	97 00	
Balance of a bond of the builder of a stone		~75	Salted fifth for labourers, Fuel for do.	23 00	
bridge over Rock Creek, which bond was given on compromife for defective work on				22 50	
the faid bridge,		603 21	Sundry finall incidental articles,	33 28	25,995 74
Materials not wanted, or unfit for use at the public buildings fold,		39 61	PRESIDENT'S HOUSE—		-31333 74
Engraved plans of the City of Washington			For wages of fuperintendent, artificers, and labourers, - 4	,729 43	
fold, - Rent of a foundation flone quarry on public		6 00	Slate to cover the roof,	736 97	
ground,		20 00	Do. used in setting freestone, Ironmongery and blacksmith's work,	22 50 162 55	
			Hauling materials,	98 74	
			Scantling, -	38 10 63 50	
			Freestone,	40 00	
			White-lead, oil, paints and brushes, Salted fish,	92 44 40 00	
			Sundry finall incidental articles,	20 69	
			EXECUTIVE OFFICE—		6,044 92
			Paid on account contract for the building		
			thereof, - 12, COMMISSIONERS' OFFICE—	,714 24	
			For falaries of commissioners, their clerks		
			and a fervant, - 3: Stationary,	,435 00 5 45	
			Fuel,	26 19	
= 1			SURVEYING DEPARTMENT_		3,466 64
		•	For wages of furveyors and their affiftants,	936 62	
			Fuel,	25 18	. 961 So
			CITY OF WASHINGTON— For falary of a principal overfeer,		
			Difcounts and commissions, -	425 00 207 50	
			Recording fquares, - Printing and postage, -	119 61	
			Keeping a horse, travelling expenses of ex-	100 10	
			preffes, and fundry fmall incidental arti-	100 27	
			_	120 27	978 48
			HOSPITAL for fick yearly Labourers—For nurses attendance,	60 00	
			Provisions and fuel for the fick,	56 54	
			Groceries,	21 45	137 99
		,	FREESTONE QUARRY, at Aquia		31 99
			in Virginia, For rent thereof one year,		120 00
			GROUND appropriated to public use,		
			Paid the original proprietors thereof, STATE of MARYLAND,		4,500 00
			For 6 months interest on 200,000 dols. fix		
		<i>\$</i>	pr. cent flock of the United States, bor- rowed of faid flate,		6,000 00
			DRAWBRIDGE over Rock Creek,		
			Paid the huilder thereof in full, CONTRACTS for Materials and Provisions,		326 33
			Paid on account, for freestone,	933 69	
			Salted pork,	400 00	1,333 69
CASH in the Commissioners' hands on the	>	12.720.09	CASH in the Commissioners' hands 18th		1,750 45
18th May, 1798.		12,730 98	November, 1798,		
T.	ollars,	64,330 28	- Doll	ars,	64,330 28
			Commissioners Office,		
			CITY of Washington, 20th of No Errors excepted.	vember, 1	798.
1/4-17-1-			(Signed)	l. Commi	Canon

(Signed)
THOMAS MUNROE, Clerk Commissioners.

STATEMENT of the Funds under the administration of the Commissioners of the Federal Buildings, to the City of Washington, on the 18th November, 1798.

			•							
FUNDS.	Amount of principal now due.		Amount of principal becoming due in 1798.		Amount of principal becoming due in 1799.		Amount of principal becoming due in 1000.		Total Amount.	
	Dols.	Cts.	Dols.	Cts.	Dols.	Cts.	Dols.	Cts.	Dols.	Cts.
Sales of lots prior to the act of Congress, authorising a loan for the use of the City of Washington,		16	-	-	68,671	43	60,571	43	268,675	02
Sales of lots fince the faid act of Congress, -	2,602	21	154	87	3,503	57	2,081	18	8,341	83
Loan from the United States, receivable in the year 1799,	-	· .		١.	-	-	-	-	50,000	00
Net fix pr. cent flock of the United States, on account of which 6,000 dols. have been received from the Bank of Columbia, and flock ordered to be fold to reimburfe it,	-	-		-			•		48,709	74
Balance due on a bond given for the purchase money of a parcel of ground adjoining the causeway between Rock Creek and the river Potomak, which ground was ceded for	·			ř.	:					
ufe of the City of Washington, in consideration of the late commissioners agreeing to make faid causeway, and build a bridge over Rock Creek,	1	-	<u>-</u>	. 1	23.1		· -		5,545	59
Notes of hand for balances due from fundry contractors for materials and provisions not delivered, and for the pur- chase money of materials not wanted, or unfit for use at the public buildings,	-	_		-	-	,		-	498	35
Cash in the hands of the commissioners,	-								1,750	
	134,034	37	154	8,7	72,175	00	70,652	61	383,520	98

Compessioners Office,

CITY OF WASHINGTON, 20th November, 1798.

Errors excepted.

(Signed)

THOMAS MUNROE, Clerk Commissioners,

REPORT of JAMES HOBAN, Superintendent of the Prefident's House, of the progress of that Building, from the 18th of May, to the 18th of November, 1798.

THE balustrade and chimnies have been finished—The people are now cleaning down and painting the wall of the building, and firiking the feaffolds.

The flating has been finished, and the flaters are now taking down their

The mahogany doors of the President's house are all finished.

Stone remaining on hand.

400 fect of wrought ashiar, intended for area walls.

240 tons of free-stone in a quarried state.

True copy of the original report filed in the Commissioners Office.

(Signed)

THOMAS MUNROE, Clerk Commissioners,

(D.)

REPORT of James Hoban, Surveyor of the Treafury Office, of the progress of that Building to the 18th of November, 1798.

THE foundation of that building, which is 147 feet long, and 57 feet 6 inches wide, is dug out, and the clay carted to a proper diffance.

The rough stone walls of half the building are to the height to receive the first sloor of joist, and the other half to the height of 7 feet all round.

The free-stone for facing the basement story from the surface level to base

courfe of building, are all prepared, and fome of them fet. The flock and place bricks are all moulded, and 480 thousand of them are

burnt and delivered.

The plank and shingles for the building are all delivered, except a few thousand particular flooring plank, which with the feantling, are contracted for, and in forwardness for delivery.

The greatest part of the large timber is delivered. The hair for plastering

and a confiderable quantity of nails are provided.

The necessary sheds, lime houses and work shops are provided, and the fashframes, fashes, doors and shutters are in forwardness.

JAMES HOBAN.

Washington, November 19th, 1798. True copy of the original report filed in the Commissioners Office. (Signed)

THOMAS MUNROE, Clerk Commissioners.

REPORT of James Hoban, Superintendent of the Capitol, of the progress of that Building, from the 18th of May, to the 18th of November, 1798.

PART of the roof has been framed, and the whole roof is now raifed, boarded, flingled and painted. The platforms to roof, water carriages and gutters are all laid and leaded.

The girders to floor over Senate chamber are truffed, the framing prepared,

and now putting up.

The ceiling joifts are put up for plastering, in Representatives chamber, in the apartments for committees, in lobby, and in north and east vestibules.

The bridging joifts are laid in north vestibule, and in three committee rooms

ready for the floors.

Part of the window-frames and fashes are made, and the remainder are preparing.

The doors are making for the entrances from principal staircase and lobby to

Senate chamber and committee rooms.

The covering to eleptic staircase, to lobby and back staircase is finished ready for plastering.

STONE WORK.

Part of the cornice has been worked, and the whole of the cornice has been put up to the building.

put up to the building.

The zocolo, plinth, bafe and pedeftals are all fet for balustrade, and the

balustrade finished to the east front.

Tops prepared for fix chimneys.

Railing for balustrade prepared, 556 feet superficial.

Balluffers prepared, 11.

Free-stone remaining on hand not wanted, 499 ton.

BRICK WORK.

All the external and internal walls and chimneys are carried up to their full height.

The main fewer and fink, &c. to convey the water from the building is finished. Bricks remaining on hand, 30,000.

PLANK AND TIMBER.

50,176 feet of northern clear pine on hand, from one to two inches thick, for infide trimming to doors and windows.

105,059 feet of best yellow pine on hand, from one to two inches thick, for flooring and infide finishing.

2,080 cubic feet of yellow pine timber for bridging joifts.
40,000 fhingles remaining on hand, not now wanted.

(Signed)

JAMES HOBAN.

True copy of the original report filed in the Commissioners Office. (Signed)

THOMAS MUNROE, Clerk Commissioners.

